



FIRE STATION #3 PROJECT REPORT #8: AUGUST 2018

Contents

1. Project Summary
2. Project Activities
3. Photos



MONTHLY PROGRESS REPORT

Project Team

City of Palo Alto

Matt Raschke
Young Tran
Bridgette Medved-Perez

Shah Kawasaki Architects

Chenglong Tsai
Olivia Asuncion

Nova Partners, Inc.

Hans de Roos
Frank Arsenault

Strawn Construction

Randy Strawn
Max Munoz
Tyler Ondeck
Jake Strawn
Alex Tapia

Fire Station #3 Replacement Project

August 2018

MONTHLY REPORT

Project Summary

Fire Station #3 was originally constructed in 1948 as a wood-framed structure located on the northwest corner of Newell Road and Embarcadero Road (799 Embarcadero Road) in Palo Alto, CA. The existing Fire Station will be demolished and replaced with a new, ground-up 6,663 SF two-story Fire Station meeting the requirements of the Essential Services Buildings Seismic Safety Act (ESBSSA; 1986). Shah Kawasaki Architects of Oakland provided the architectural and engineering design for the project which was approved by the City of Palo Alto Architectural Review Board on March 2, 2017.

The construction phase of the project began with bidding and subsequent City Council approval of the construction contract on November 13, 2017. The work will be performed by Strawn Construction via the contract signed and executed on December 21, 2017. Construction began on January 8, 2018. The project is scheduled to be completed in January 2019.

August 2018 Activities

Strawn Construction continued construction activities in August 2018 with the following activities completed this month:

- Continued protection of the new slab using mirafi and OSB.
- Engineered lumber continued to be delivered and stored onsite.
- Structural wood framing and sheathing of the first and second story continued.
- Grading of the site including backfill against the structural slab.
- Delivery and install of scaffolding around the structure.
- M-E-P rough in commenced.
- Preparation of the site for the CMU wall foundation install.
- Continued tree protection maintenance and watering of existing trees.

Upcoming Activities

During September-October 2018, Strawn Construction expects to perform the following activities:

- Finishing the structural wood framing of the first and second story.
- M-E-P rough in will continue.
- Casework blocking will be installed.
- Fire Sprinkler Rough-in will begin.
- CMU wall foundation will be installed.
- Installation of the trash enclosure slab rebar reinforcement and footing forms.
- Placement of the concrete for the trash enclosure slab.
- Grading for the new retention basins.
- Managing tree protection and watering as needed.

August 2018

Construction Photos



Continued structural framing including roof parapet.



Exterior framing and sheathing of Embarcadero side of the building.

August 2018

Construction Photos



Scaffolding installed onsite, park side.



Exterior Sheathing on North side.

August 2018

Construction Photos



Interior plumbing in Apparatus Bay.